



HOME PERFORMANCE UPGRADE CHECKLIST

OFF GRADE FLOOR INSULATION & AIR SEALING

SunState Account# _____

PRE-INSTALLATION DIAGNOSTICS (OPTIONAL)

(ACH50 = CFM50 x 60 / Volume)

Blower Door Test

House volume: _____ CFM 50: _____ ACH50: _____

NEW INSULATION

Product Name: _____ Area covered: _____ sqft

INSTALLATION

- A minimum of 1" of closed cell foam applied evenly to entire floor area
- All floor penetrations sealed
- Any other areas that connect the crawl space to conditioned space have been sealed
- Inspected floor system for air leakage during post installation blower door test

POST-INSTALLATION DIAGNOSTICS

(ACH50 = CFM50 x 60 / Volume)

Blower Door Test

House volume: _____ CFM 50: _____ ACH50: _____

NOTES

HOMEOWNER ORIENTATION

- Discussed the condition of the crawlspace particularly moisture, drainage and airflow issues
- Any floor structural issues were noted and discussed

The contractor has answered all questions regarding the checklist. I understand the checklist is NOT a guarantee of quality or performance but a guide to ensure key items have been addressed and discussed.

Technician:

Date:

Sign

Print

Homeowner:

Date:

Sign

Print