



HOME PERFORMANCE UPGRADE CHECKLIST
ATTIC INSULATION & AIR SEALING

SunState Account# _____

EXISTING INSULATION			
<input type="checkbox"/> Fiberglass Loose fill	<input type="checkbox"/> Fiberglass Batt	<input type="checkbox"/> Cellulose Loose fill	<input type="checkbox"/> Other
Existing Insulation Level:	R-Value	Depth	<u>Brief description of the condition of insulation:</u>
Kneewalls insulated:	<input type="checkbox"/> YES	<input type="checkbox"/> NO	

NEW INSULATION			
<input type="checkbox"/> Fiberglass Loose fill	<input type="checkbox"/> Fiberglass Batt	<input type="checkbox"/> Cellulose Loose fill	
Final Insulation Level:	R-Value	Depth	<u>Brief description of air sealing performed:</u>
Number of bags installed: _____	Batt R-Value: _____		

INSTALLATION	
<input type="checkbox"/>	Chases capped and air sealed
<input type="checkbox"/>	All wiring & plumbing penetrations through ceiling & kneewall planes air sealed
<input type="checkbox"/>	Insulation makes complete contact with air barrier (ceiling or kneewall gypsum board)
<input type="checkbox"/>	Kneewall batts are secured in wall cavity with additional support other than only staples
<input type="checkbox"/>	Kneewalls were backed with an air barrier material (optional)
<input type="checkbox"/>	All wall cavities connected to the interior of the home insulated and sealed
<input type="checkbox"/>	All open soffits air sealed and insulated
<input type="checkbox"/>	Attic accesses in conditioned space are weather stripped and insulated (optional)
<input type="checkbox"/>	Baffles installed in all eaves

NOTES	
--------------	--

The contractor has answered all questions regarding the checklist. I understand the checklist is NOT a guarantee of quality or performance but a guide to ensure key items have been addressed and discussed.	
Contractor:	Date:
Sign	Print
Homeowner:	Date:
Sign	Print